



Below is a quick status update for the work that is being performed on the golf course.

**Latest Improvements to the golf course include:**

All new cart path paving will be performed once all tee and bunker work is complete on the course, although cart path preparation and routing is taking place now.

**First Tee:**

The new tee box (middle/back) complex is now open for play. The forward tees are expected to be sodded approximately June 21 and will be ready for play within a few weeks.

**3<sup>rd</sup> and 4<sup>th</sup> Holes:**

Work is starting on the forward/middle tee boxes on #3. The new cart path, which will run to the backside of #3 green, then up the hill to #4 will be shaped out and will be paved once all tee and bunker work is complete on the course.

**7 Hole:**

The back tee is open, but the middle will remain as a temporary tee until the sod matures. Fairway work at the right-bottom of the hill will extend the fairway and should be complete within one week.

**8 Hole:**

Tee reshaping and new sod will take place over the next week. The new cart path down the left side of the fairway has been shaped and will be paved when all other paving occurs. The new right-side fairway bunker will be completed this week and the old bunker is now a grass hollow.

**9<sup>th</sup> Hole:**

The 9<sup>th</sup> tee boxes are now open. Fairway bunker and new right-side greenside bunker is roughed out and should be sodded this week.

**12<sup>th</sup> Hole:**

The new tee box complex is now open.

**18<sup>th</sup> Hole:**

The back tees are now open.

Thank you for bearing with us as this construction is impacting play at certain times. We will continue to try and get all work done as soon as possible.

***Oak Hills. Come See For Yourself!***